Compliant of the fiem complision of a vote of the patients.

CALENDAR ITEM:

3/77 WP 4797 SA

PRO 4797

C1'0.

AUTHORIZATION TO EXTEND CONSTRUCTION

LIMITING DATE IN PERMIT PRC 4797.9

BACKGROUND:

In Minute Item Number 5, Page 619, the State Lands Commission, on August 30, 1973, approved the issuance of a Public Agency Permit to Los Angeles County for the construction of groins and fills in Las Tunas Beach. The permit as issued, contained construction limiting dates of September 1, 1973 through June 30, 1975. Since that date of issuance, Los Angeles County became involved in a legal suit over the environmental consideration related to this project.

The State Lands Commission at its April 28, 1976 meeting, authorized an extension of the completion date for this project from June 30, 1975 to June 30, 1977. Subsequent to this action, the legal suit was resolved and construction was begun.

CURRENT SITUATION:

Los Angeles County has now again been enjoined from completing this project and work has ceased. The County has requested an additional extension of the construction completion date from June 30, 1977 to June 30, 1978 in order to allow for the pending court case to be resolved and completion of construction if the court authorizes completion of the facilities approved in Permit PRC 4797.9.

EXHIBIT: A. Location Map.

4T IS RECOMMENDED THAT THE COMMISSION AUTHORIZE THE ISSUANCE OF A LETTER TO LOS ANGELES COUNTY EXTENDING THE COMPLETION DATE IN LEASE PRO 4797.9 FROM JUNE 30, 1977 TO JUNE 30, 1978.