

MINUTE ITEM

12/14/66

21. COMPLETION OF EXPENDITURE OF TIDELAND OIL REVENUES BY THE CITY OF LONG BEACH FOR CONSTRUCTION OF THE APPROACHES TO THE J. H. DAVIES BRIDGE - L.B.W.O. 10,053.

The attached Calendar Item 6 was presented to the Commission for information only, no Commission action being required.

Attachment
Calendar Item 6 (1 page)

INFORMATIVE

6.

COMPLETION OF EXPENDITURE OF TIDELAND OIL REVENUES BY THE CITY OF LONG BEACH
FOR CONSTRUCTION OF THE APPROACHES TO THE J. H. DAVIES BRIDGE - L.B.W.O. 10,053.

On January 29, 1959 (Minute Item 23, page 4461), the Commission, pursuant to the provisions of Chapter 29, Statutes of 1956, 1st E.S., gave prior approval to the costs in the amount of \$200,033.65 proposed to be expended by the City of Long Beach from its share of tideland oil revenues for the construction of the approaches to the J. H. Davies Bridge.

The construction has been completed. Staff audit indicates a total of \$188,284.03 disbursed against construction of the bridge approaches and charged to the Tideland Oil Fund. The inspection costs by the City, estimated at five per cent of the construction costs, were also charged to the Tideland Oil Fund through the Marina Accounts where they were included with the other marina engineering costs. Including \$9,414.20 for estimated inspection costs, a total disbursement of \$197,698.23 is reached, which is within the amount authorized by the Commission.